

**CITY OF BLAINE**  
**REQUEST FOR COUNCIL ACTION**  
**MEETING DATE:** November 27, 2006

**SUBJECT:** 2006 Semiahmoo Overlay Project – Project Acceptance

**SUBMITTING DEPT:** Public Works

**PREPARED BY:** \_\_\_\_\_  
(Digital Signature)

**AGENDA LOCATION:** Comments/Communications ☐; Consent ☐; Committee Reports ☐  
Unfinished Business ☐; Council Action Items ☒; Public Hearing ☐; Standing Committees ☐

---

**ATTACHMENTS:** None

---

**ANALYSIS/SUMMARY:**

This project repaired numerous deteriorated small pavement sections and provided a 2" inch asphalt overlay on approximately 7,800 lineal feet of Semiahmoo Parkway between the golf course clubhouse entrance and the gate on Mallard Loop into Drayton Cove. The project also included new lane marking and crosswalks.

The bid was award to Whatcom Builders on August 14, 2006 in the amount of \$347,405. Construction began on September 11, 2006 and was completed on October 13, 2006. The project was completed under combined staff and engineering consultant supervision, with materials testing and surveying performed by the engineering firm, Reichhardt and Ebe. The final construction cost was \$337,325.45, which is \$10,079.55 under the award price. The project enjoyed good weather and was completed within the allotted 21 working days. The project received many favorable comments from the public despite the usual motorist delays during construction. The project was well executed and should extend the life of this roadway for another 20+ years.

---

**RECOMMENDATION:** ☒ Waive 2<sup>nd</sup> Reading: Staff recommends that City Council accept the project as complete.

---

**FISCAL ANALYSIS:** Acceptance of the project as complete has no fiscal impact. Project was completed under budget. Unused funds will be reserved in the street maintenance account for future maintenance projects.

---

**REVIEWED BY:**

City Manager \_\_\_\_\_ Finance Director \_\_\_\_\_ City Clerk \_\_\_\_\_  
(Digital Signature) (Digital Signature) (Digital Signature)

---

**COUNCIL ACTION:**

☐ Approved ☐ Denied ☐ Tabled/Deferred ☐ Assigned to: \_\_\_\_\_

**COUNCIL ACTION:** \_\_\_\_\_