

CITY OF BLAINE
REQUEST FOR COUNCIL ACTION
MEETING DATE: September 24, 2007

SUBJECT: Project Completion - Cherry Street Improvements & Storm Drain
Below Boardwalk

SUBMITTING DEPT: Public Works

PREPARED BY: _____
(Digital Signature)

AGENDA LOCATION: ☐ Comments/Communications; ☐ Consent; ☐ Committee Reports
☐ Unfinished Business; ☒ Council Action Items; ☐ Public Hearing; ☐ Standing Committees

ATTACHMENTS: None

ANALYSIS / SUMMARY: This project provided for street and sidewalk improvements to 2,300 lineal feet of Cherry Street from Peace Portal Drive to Mitchell Avenue. All substandard or deteriorated utility lines under the roadway were replaced under the contract. Also included in the project was installation of a storm drain below, along the BNSF tracks between the Boardwalk and Martin Street.

Three bids were received on Thursday June 1, 2006 and the contract was awarded to Colacurcio Brothers Construction, Inc. on June 12, 2006 in the amount of \$841,852.52. Some additional required water and sewer line replacements were identified after the bid and were performed under the contract as change orders at the unit prices established by the contract.

The project was completed on April 23, 2007 and the engineer certified the project as complete on June 12, 2007.

RECOMMENDATION: ☒ Waive 2nd Reading: Staff recommends that the City Council waive the second reading and accept the "Cherry Street Improvements & Storm Drain Below Boardwalk" project as complete.

FISCAL ANALYSIS: The final construction cost of \$1,122,412.31 was funded with a combination of Residential Street Levy Funds (\$708,664.22), and utility funds (Water - \$163,497.16; Electric - \$26,763.50 Storm water - \$113,084.29; and Wastewater - \$92,744.25).

REVIEWED BY:

City Manager _____ Finance Director _____ City Clerk _____
(Digital Signature) (Digital Signature) (Digital Signature)

COUNCIL ACTION:
☐ Approved ☐ Denied ☐ Tabled/Deferred ☐ Assigned to: _____

COUNCIL ACTION: _____