


CITY OF BLAINE
REQUEST FOR COUNCIL ACTION
MEETING DATE: January 23, 2006

SUBJECT: 10th Street and G Street Construction Completion

SUBMITTING DEPT: Public Works

STAFF CONTACT: Steve Banham, Public Works Director 

AGENDA LOCATION: Comments/Communications ☐; Consent ☐; Committee Reports ☐;
Unfinished Business ☐; New Business ☒; Public Hearing ☐; Standing Committees ☐

ATTACHMENTS: None.

SUMMARY/BACKGROUND: The 10th Street construction project includes improvements to approximately 1,100 lineal feet of Tenth Street from E Street to H Street and 450 lineal feet of G Street from 8th Street to 10th Street.

The project was advertised for bid May 16 and May 23, with a bid opening held on June 1, 2005. The construction contract was awarded to Stremmler Gravel Inc. of Lynden on June 13, 2005 in the amount of \$442,972.75. The contract was subsequently modified to include replacement of deteriorated water line with the contract price being adjusted up to \$532,921.32. The street construction was completed on schedule with the contractor allowed to delay planting of street trees until dormancy to improve survival rate. Inspection and construction management for this project were provided by the design engineering firm, Reichhardt & Ebe Engineering.

RECOMMENDATION: Staff recommends that the City Council waive the second reading and accept the 10th and G Street Reconstruction Project as complete.

FISCAL ANALYSIS: The final construction cost was \$521,772. The total project (including design and construction management) was funded with a combination of Residential Street Levy Funds (\$400,165), and utility funds (Water - \$94,156; Stormwater - \$74,274; and Wastewater - \$45,312).

REVIEWED BY: City Manager ____; Finance Director ____; City Clerk ____;

COUNCIL ACTION:

☐ Approved ☐ Denied ☐ Tabled/Deferred ☐ Assigned to: _____

COUNCIL ACTION: _____